

	1.2.1.1 1.2.1.2 1.2.2 1.2.2.1 1.2.2.2 1.2.3 1.2.3.1 1.2.3.2	Satisfaction Quality Plan WBS Task Finalization Develop WBS Resource Management Plan	1 day 1 day 4 days 2 days 2 days 10 days	Thu 5/29/25 Thu 5/29/25 Fri 5/30/25 Fri 5/30/25 Tue 6/3/25	Fri 5/30/25 Thu 6/5/25 Tue 6/3/25	13SS 13SS 19,20			W T F S	SMTV
	1.2.2 1.2.2.1 1.2.2.2 1.2.3 1.2.3.1 1.2.3.2	WBS Task Finalization Develop WBS Resource Management Plan	4 days 2 days 2 days	Fri 5/30/25 Fri 5/30/25 Tue 6/3/25	Thu 6/5/25 Tue 6/3/25					
-3 -3 -3 -3 -3	1.2.2.1 1.2.2.2 1.2.3 1.2.3.1 1.2.3.2	Task Finalization Develop WBS Resource Management Plan	2 days 2 days	Fri 5/30/25 Tue 6/3/25	Tue 6/3/25	19,20				
-3 -3 -3 -3	1.2.2.2 1.2.3 1.2.3.1 1.2.3.2	Develop WBS Resource Management Plan	2 days	Tue 6/3/25		19,20				
-, -,	1.2.3.1 1.2.3.2	Resource Management Plan	· ·		Thu 6/5/25					
-5 -5	1.2.3.1 1.2.3.2	Management Plan	10 days		1110 0/3/23	22				
- 5	1.2.3.2	Skill Assesment		Thu 6/5/25	Thu 6/19/25					
-5			1 day	Thu 6/5/25	Fri 6/6/25	23				
		Hire Sub-contracto	7 days	Fri 6/6/25	Tue 6/17/25	23,25				
	1.2.3.3	Sequence Activity	2 days	Tue 6/17/25	Thu 6/19/25	26				
	1.2.4	Schedule manageme	8 days	Thu 6/19/25	Tue 7/1/25					
-5	1.2.4.1	Duration Estimato	2 days	Thu 6/19/25	Mon 6/23/25	27				
-5,	1.2.4.2	Cost Estimation	3 days	Mon 6/23/25	Thu 6/26/25	29				
-5	1.2.4.3	Develop Activity Schedule	2 days	Thu 6/26/25	Mon 6/30/25	30,29				
-5	1.2.4.4	Schedule Review	1 day	Mon 6/30/25	Tue 7/1/25	31				
	1.2.5	Procurement Plan	92.67 days	Tue 7/1/25	Tue 11/11/2					
-5	1.2.5.1	Material identification	3 days	Tue 7/1/25	Mon 7/7/25	32				
-5	1.2.5.2	Contract with the suppliers	7 days		Tue 11/11/25	34				
-5	1.2.6				Mon 11/24/25					
-5	1.2.6.1	Material Budget	5 days	Tue 11/11/25	Tue 11/18/25	34,35				
		Task		Inactive Summary			External Tasks	5		
		Split		Manual Task			External Miles	tone	\Diamond	
		·							•	
	ration				Rollup					
0/10/25	, in the second			•			-	ess		
				-	Ē	•		-30		
				-	7					
		mactive ivillestoffe		i iiiisii-Oiliy						
		1.2.4.4 1.2.5 1.2.5.1 1.2.5.2 1.2.6 1.2.6.1	Schedule 1.2.4.4 Schedule Review 1.2.5 Procurement Plan 1.2.5.1 Material identification Contract with the suppliers 1.2.6 Cost Management Plan 1.2.6.1 Material Budget Task Split Milestone	Schedule 1.2.4.4 Schedule Review 1 day 1.2.5 Procurement Plan 92.67 days 1.2.5.1 Material identification 1.2.5.2 Contract with the suppliers 1.2.6 Cost Management Plan days? 1.2.6.1 Material Budget 5 days Task Split Milestone Summary Project Summary Inactive Task	Schedule 1.2.4.4 Schedule Review 1 day Mon 6/30/25 1.2.5 Procurement Plan 92.67 days Tue 7/1/25 1.2.5.1 Material 3 days Tue 7/1/25 identification 1.2.5.2 Contract with the suppliers 1.2.6 Cost Management Plan days? 1.2.6.1 Material Budget 5 days Tue 11/11/25 Task Inactive Summary Manual Summary Manual Summary Inactive Task Start-only	Schedule Schedule G/30/25	Schedule Schedule	Schedule Schedule	Schedule Schedule	Schedule 1.2.4.4 Schedule Review 1 day Mon 6/30/25 Tue 7/1/25 31 1.2.5 Procurement Plan 92.67 days Tue 7/1/25 Tue 11/11/2! 1.2.5.1 Material 3 days Tue 7/1/25 Mon 7/7/25 32 1.2.5.2 Contract with the 7 days suppliers 1.2.6 Cost Management plan days? 1.2.6.1 Material Budget 5 days Tue 11/11/25 Mon 11/24/25 1.2.6.1 Material Budget 5 days Tue 11/11/25 Tue 11/18/2534,35 Task Inactive Summary External Tasks Split Manual Task Duration-only Deadline Milestone Duration-only Deadline Summary Manual Summary Rollup Progress Project Summary Manual Summary Manual Progress Inactive Task Start-only

)	0	Task Mode	WBS	Task Name	Duration	Start	Finish	Predecesso			r 2, '25 M	' T F	S	Mar S	9, '25 M	т w
38			1.2.6.2	Labor cost estimation	95.79 days	Tue 6/17/25	Thu 10/30/25	25,26								
39			1.2.6.3	Project Budget Estimation	2 days	Tue 11/18/25	Thu 11/20/25	37,38,22								
40		-5	1.2.6.4	Budget Review	1 day	Thu 11/20/2	Fri 11/21/25	39								
41		-3	1.2.6.5	Milestone Review 1	1 day?	Fri 11/21/25	Mon 11/24/25	40								
42		4	1.3	Project Execution	178.79 days	? Mon 6/16/2!	Tue 3/3/26									
43		-5	1.3.1	Site Prep	15.88 days	Fri 7/11/25	Fri 8/1/25									
44			1.3.1.1	Kickoff meeting	1 day	Fri 7/11/25	Mon 7/14/25	13,16								
45		4	1.3.1.2	Demolition	10 days	Mon 7/14/25	Fri 7/25/25	44								
46		-5	1.3.1.3	Digging Foundatio	2 days	Mon 7/28/25	Tue 7/29/25	45								
47		-5	1.3.1.4	Site Exavation	3 days	Wed 7/30/25	Fri 8/1/25	46								
48		4	1.3.2	Procurement Plan	25 days	Fri 7/11/25	Fri 8/15/25									
49		-5)	1.3.2.1	Order Windows & Doors	25 days	Fri 7/11/25	Fri 8/15/25	44SS								
50		-3	1.3.2.2	Order Porch, Plumbing & Electric supply	8 days	Fri 7/11/25	Wed 7/23/25	44SS								
51		-5	1.3.2.3	Masonry Blocks	5 days	Fri 7/11/25	Fri 7/18/25	44SS								
52		-5	1.3.2.4	Order concrete	2 days	Fri 7/11/25	Tue 7/15/25	44SS								
53		-5	1.3.3	Foundation	68.88 days?	Mon 6/16/2	Mon 9/22/2!									
54	P =	- 5	1.3.3.1	New Garage	69.88 days	Mon 6/16/2	2Mon 9/22/2	2								
55		-5	1.3.3.2	Footing	4 days	Wed 7/30/25	Mon 8/4/25	46								
				Task	l I	nactive Summary			Extern	al Task	 (S					
				Split		Manual Task			Extern	al Mile	stone	\Diamond				
		_		Milestone	[Ouration-only			Deadli	ne		+				
-		meRenov	ation	Summary		Manual Summary	Rollup		Progre	ess						
ate.	rue o	/10/25		Project Summary		Manual Summary			Manua		ress					
				Inactive Task		Start-only	Е			J						
				Inactive Milestone		Finish-only	3									
						Page 3										

1.3.3.3 1.3.3.4 1.3.4.1 1.3.4.2 1.3.4.3 1.3.4.4 1.3.4.5 1.3.4.5	Pour Concrete footing Build basement foundation Milestone Review 2 Construction Front Porch New Roof Fireplace Milestone Review 3 Bath/Kitchen Fixtures tiles order Order Flooring Order Lighting Order Kitchen	151.67 day 37.5 days 20 days 6.67 days	Fri 9/5/25 75? Fri 7/18/25 Thu 9/4/25 Fri 7/18/25 Mon 8/11/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25	Fri 9/5/25 Wed 2/25/20 Tue 10/28/29 Mon 8/11/25 Tue 8/19/25 Wed 8/20/25	56 57 6 550,57 551,52 51,52,61 62 63SS						M T W
1.3.3.5 1.3.4 1.3.4.1 1.3.4.2 1.3.4.3 1.3.4.4 1.3.4.5	foundation Milestone Review 2 Construction Front Porch New Roof Fireplace Milestone Review 3 Bath/Kitchen Fixtures tiles order Order Flooring Order Lighting Order Kitchen	1 day? 151.67 day 37.5 days 20 days 6.67 days 1 day? 20 days 30 days	Fri 9/5/25 75? Fri 7/18/25 Thu 9/4/25 Fri 7/18/25 Mon 8/11/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25	Fri 9/5/25 Wed 2/25/20 Tue 10/28/29 Mon 8/11/25 Tue 8/19/25 Wed 8/20/25 Wed 9/17/25 Wed 10/1/25	57 € 550,57 551,52 51,52,61 62 63SS						
1.3.4 1.3.4.1 1.3.4.2 1.3.4.3 1.3.4.4 1.3.4.5	Construction Front Porch New Roof Fireplace Milestone Review 3 Bath/Kitchen Fixtures tiles order Order Flooring Order Lighting Order Kitchen	151.67 day 37.5 days 20 days 6.67 days 1 day? 20 days 30 days 15 days	rs? Fri 7/18/25 Thu 9/4/25 Fri 7/18/25 Mon 8/11/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25	Wed 2/25/20 Tue 10/28/25 Mon 8/11/25 Tue 8/19/25 Wed 8/20/25 Wed 9/17/25 Wed 10/1/25	650,57 551,52 51,52,61 62 63SS						
1.3.4.1 1.3.4.2 1.3.4.3 1.3.4.4 1.3.4.5	Front Porch New Roof Fireplace Milestone Review 3 Bath/Kitchen Fixtures tiles order Order Flooring Order Lighting Order Kitchen	37.5 days 20 days 6.67 days 7 1 day? 20 days 30 days 15 days	Thu 9/4/25 Fri 7/18/25 Mon 8/11/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25	Tue 10/28/25 Mon 8/11/25 Tue 8/19/25 Wed 8/20/25 Wed 9/17/25	550,57 551,52 51,52,61 62 63SS						
1.3.4.2 1.3.4.3 1.3.4.4 1.3.4.5	New Roof Fireplace Milestone Review 3 Bath/Kitchen Fixtures tiles order Order Flooring Order Lighting Order Kitchen	20 days 6.67 days 7 1 day? 20 days 30 days 15 days	Fri 7/18/25 Mon 8/11/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25	Mon 8/11/25 Tue 8/19/25 Wed 8/20/25 Wed 9/17/25	551,52 51,52,61 62 63SS						
1.3.4.3 1.3.4.4 1.3.4.5 1.3.4.6 1.3.4.7	Fireplace Milestone Review 3 Bath/Kitchen Fixtures tiles order Order Flooring Order Lighting Order Kitchen	6.67 days 7 1 day? 20 days 30 days 15 days	Mon 8/11/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25	Tue 8/19/25 Wed 8/20/25 Wed 9/17/25 Wed 10/1/25	51,52,61 62 63SS						
1.3.4.4 1.3.4.5 1.3.4.6 1.3.4.7	Milestone Review 3 Bath/Kitchen Fixtures tiles order Order Flooring Order Lighting Order Kitchen	1 day? 20 days 30 days 15 days	Tue 8/19/25 Tue 8/19/25 Tue 8/19/25 Tue 8/19/25	Wed 8/20/25 Wed 9/17/25 Wed 10/1/25	62 63SS 563SS						
1.3.4.5 1.3.4.6 1.3.4.7	3 Bath/Kitchen Fixtures tiles order Order Flooring Order Lighting Order Kitchen	20 days 30 days 15 days	Tue 8/19/25 Tue 8/19/25 Tue 8/19/25	8/20/25 Wed 9/17/25 Wed 10/1/25	63SS 563SS						
1.3.4.6 1.3.4.7	Fixtures tiles order Order Flooring Order Lighting Order Kitchen	30 days 15 days	Tue 8/19/25 Tue 8/19/25	9/17/25 Wed 10/1/25	563SS						
1.3.4.7	Order Lighting Order Kitchen	15 days	Tue 8/19/25								
	Order Kitchen	•		Wed 9/10/25	563SS						
1.3.4.8		30 days									
	Cabinets	30 day3	Tue 8/19/25	Wed 10/1/25	63SS						
1.3.4.9	Order Granite Countertops	30 days	Tue 8/19/25	Wed 10/1/25	63SS						
1.3.4.10	Order Heating & Air conditioning	10 days	Tue 8/19/25	Wed 9/3/25	63SS						
1.3.4.11	Order Dry Wall	2 days	Tue 8/19/25	Thu 8/21/25	63SS						
1.3.4.12	Order Insulation	2 days	Tue 8/19/25	Thu 8/21/25	63SS						
	Task		Inactive Summary	_		External					
	•		Manual Task					\Diamond			
/ation	Milestone		Duration-only			Deadline	Deadline +				
	Summary		Manual Summary	Rollup		Progress	i				
	Project Summary		Manual Summary			Manual I	Progress	_			
	Inactive Task		Start-only	Е							
	Inactive Milestone		Finish-only	3							
/ 6	ation	Milestone Summary Project Summary Inactive Task	Milestone Summary Project Summary Inactive Task	Milestone Duration-only Summary Manual Summary Project Summary Manual Summary Inactive Task Start-only	Milestone Duration-only Summary Manual Summary Rollup Project Summary Manual Summary Inactive Task Start-only	Milestone Duration-only Summary Manual Summary Rollup Project Summary Manual Summary Inactive Task Start-only	Milestone Duration-only Deadline Summary Manual Summary Rollup Progress Project Summary Manual Summary Manual Inactive Task Start-only	Milestone Duration-only Deadline Summary Manual Summary Rollup Progress Project Summary Manual Summary Manual Progress Inactive Task Start-only	Milestone Duration-only Deadline Summary Manual Summary Rollup Progress Project Summary Manual Summary Manual Progress Inactive Task Start-only	Milestone Duration-only Deadline Summary Manual Summary Rollup Progress Project Summary Manual Summary Manual Progress Inactive Task Start-only	Milestone Duration-only Deadline Summary Manual Summary Rollup Progress Project Summary Manual Summary Manual Progress Inactive Task Start-only

D	0	Task Mode	WBS	Task Name	Duration	Start	Finish	Predecesso		Mar	2, '25 M T	w <u>T</u>	F S	Mar 9	9, '25 М Т W
72		-5	1.3.4.13	Window/Door Installation	9.6 days	Tue 8/19/25	Wed 10/1/25	49,62							
73		-5	1.3.4.14	Electric Installatio	r 15 days	Wed 10/1/25	Wed 10/22/2	50,72							
74			1.3.4.15	Plumbing Installation	15 days	Wed 10/22/25	Wed 11/12/25	50,73							
75		-5	1.3.4.16	Heating & Air Conditioning Installation	13.33 days	Wed 11/12/25	Mon 12/1/25	69,74							
76			1.3.4.17	InstallI Insulation	15 days	Thu 8/21/25	Thu 9/11/25	71							
77			1.3.4.18	Install Dry Wall	18.75 days	Thu 9/11/25	Thu 10/2/25	70,76							
78		-5	1.3.4.19	Tape & Plastering Dry Wall	7.5 days	Thu 10/2/25	Fri 10/10/25	77							
79		-5	1.3.4.20	Order Paint	3 days	Thu 10/2/25	Tue 10/7/25	77							
80		-3	1.3.4.21	Paint Interior walls & ceiling	15 days	Fri 10/10/25	Fri 10/31/25	79,78							
81		-3	1.3.4.22	Install Siding	30 days	Tue 10/7/25	Tue 11/18/2	79							
82		-5	1.3.4.23	Milestone Review 4	1 day?	Tue 11/18/25	Wed 11/19/25	81							
83		-5	1.3.4.24	Install Bathroom Fixture	6 days	Wed 11/19/25	Thu 11/27/25	64,82							
84		-3	1.3.4.25	Install Kitchen Cabinets	20 days	Wed 11/19/25	Wed 12/17/25	67,82							
85		-5	1.3.4.26	Build & Install Interior Molding	9.67 days	Wed 12/17/25	Wed 12/31/25	84							
				Task		Inactive Summary			Externa	al Tasks					
				Split		Manual Task			Externa	al Milest	tone	\Diamond			
D				Milestone		Duration-only			Deadline +						
		meRenov 5/10/25	ation	Summary		Manual Summary	Rollup		Progre	SS					
Dutc.	1 4 6	, 10,23		Project Summary		Manual Summary	• •			l Progre	ess				
				Inactive Task		Start-only	Е								
				Inactive Milestone \Diamond		Finish-only	3								
						Page 5									

		Гask Mode	WBS	Task Name	Duration	Start	Finish	Predecesso		Mar S S	2, '25 M T	w т ı	= s	Mar 9	, '25 M	w
86		-5)	1.3.4.27	Install Kitchen & Bathroom Counte tops		Wed 12/17/25	Mon 12/22/25	68,84			·					
87		4	1.3.4.28	Install tiles	9 days	Mon 12/22/2	Fri 1/2/26	64,83,86								
88		-5	1.3.4.29	Install lighting	10 days	Fri 1/2/26	Fri 1/16/26	66,87								
89		4)	1.3.4.30	Install Hardwood Flooring	20 days	Fri 1/16/26	Fri 2/13/26	65,88								
90		4	1.3.4.31	Install Kitchen Appliances	2 days	Fri 2/13/26	Tue 2/17/26	89								
91		-5	1.3.4.32	Clean up Worksite	6.25 days	Tue 2/17/26	Tue 2/24/26	90								
92		4)	1.3.4.33	Milestone Review 5	1 day?	Tue 2/24/26	Wed 2/25/26	91								
93		4	1.3.5	Exterior	4.13 days	Wed 2/25/26	Tue 3/3/26									
94		4	1.3.5.1	Touch-up Paint	1 day	Wed 2/25/26	Thu 2/26/26	92								
95		4	1.3.5.2	Install Rain gutters	3.13 days	Thu 2/26/26	Tue 3/3/26	94								
96		-5	1.4	Project Close Out	18 days?	Tue 3/3/26	Fri 3/27/26									
97		4)	1.4.1	Inspection - Village Inspector &	1 day	Tue 3/3/26	Wed 3/4/26	95								
98		4	1.4.2	Issue Certificate of Occupancy	1 day	Wed 3/4/26	Thu 3/5/26	97								
99		4	1.4.3	Walk Through	1 day	Thu 3/5/26	Fri 3/6/26	98								
100		4	1.4.4	Billing	10 days	Fri 3/6/26	Fri 3/20/26	99								
101		-5	1.4.5	Document Gathering	4 days	Fri 3/20/26	Thu 3/26/26	100								
102		-5	1.4.6	Milestone Review 6	1 day?	Thu 3/26/26	Fri 3/27/26	101								_
																_
				Task		Inactive Summary			Extern	al Tasks	5					
				Split		Manual Task			Extern	al Miles	tone	\Diamond				
Project: HomeRenovation		-4:	Milestone •		Duration-only			Deadli	ne		•					
roject: Date: Ti			ation	Summary			Manual Summary Rollup			:SS						
rate. 10	ac 0/ 1	. J, LJ		Project Summary		Manual Summary			Manua	al Progr	ess					
				Inactive Task		Start-only	Е									
				Inactive Milestone		Finish-only	3									
						Page 6										_











































































































